

Updated: March 17, 2025

East & West St. Clair Street Reconstruction, Rehabilitation, Water Main, and Sanitary Sewer Replacement Project

FY2023 Community Grants Program

Milestone Schedule

Task	Start Date	Completion Date
Project Setup, Research, Information Gathering	August 2024	August 2024
Topographic Surveying (field)	August 2024	September 2024
Topographic Mapping (office)	September 2024	October 2024
Existing Utility Verification with Village DPW	November 2024	December 2024
Additional Topographic Surveying and Mapping	December 2024	January 2025
Preliminary Engineering	December 2024	March 2025
Work Plan Development	February 2025	March 2025
Grand Application Package	March 2025	April 2025
Environmental Crosscutters (SHPO, USFWS, etc.)	April 2025	July 2025
Final Engineering	April 2025	July 2025
Plan Review and Permitting	August 2025	November 2025
Advertisement for Bids and Award	November 2025	January 2026
Underground Utility Construction	March 2026	June 2026
Road Construction	July 2026	October 2026
Construction Administration and Observation*	March 2026	October 2026
Project Closeout	November 2026	February 2027
Project Completion		March 2027

^{*}Construction administration and observation completed during duration of utility and road construction.

Notes:

- The above schedule is subject to EPA timelines, stipulations, and requirements, including submittal of the grant application package, environmental clearances, grant award, and authorization to bid and award construction contract.
- 2. Milestone Schedule will be adjusted as we progress through the application and development process.

Grant Amount: \$3,950,800